

## Rural Municipality of East St. Paul Bottomley Creek Bank Remediation and Permanent Dike Construction Update - March 26th to March 31th, 2017

### Work Performed:

- Spreading of topsoil on rockfill toe berms were completed at 3144 & 3154 Henderson Highway. More topsoil will be required in these locations and will be placed during Phase 2 of the project.
- Geotextile was placed on top of the topsoil for erosion protection.
- Rockfill toe berm completed at 3144 Henderson Highway.
- Safety fencing has been removed.
- Phase 1 of the project is now completed, removal of the access ramp to be completed during Phase 2 of the project.

### Photographs:



Photo 1 - Topsoil placed with geotextile being placed on top at 3154 Henderson Highway.





**Photo 2 - Topsoil placed with geotextile on top at 3144 Henderson Highway.**





**Photo 3 - Placing rockfill toe berm at 3144 Henderson Highway.**





**Photo 4 - Placing topsoil on rockfill toe berm at 3144 Henderson Highway.**





**Photo 5 - Completed rockfill toe berm at 3144 Henderson Highway. Additional topsoil to be placed during Phase 2 of the project.**