

Rural Municipality of East St. Paul Bottomley Creek Bank Remediation and Permanent Dike Construction Update - July 16th to July 22nd, 2017

Work Performed:

- Topsoil placement on the rockfill toe berm was completed at 3144 Henderson Highway.
- Removal of the existing dike at 1020 Highland Park Drive began.
- Organic material below the dike at 1030 Highland Park Drive was removed.
- The foundation for the creek side segmental block wall was completed at 3144 Henderson Highway.
- The placement of the creek side segmental block wall began at 3144 and 3154 Henderson Highway.
- Construction of the foundation for the house and creek side of the segmental block wall began at 1040 Highland Park Drive.

Photographs:



Photo 1 - Topsoil placement on the rockfill toe berm at 3144 Henderson Highway.



Photo 2 - Removal of organic material below footprint of new dike at 1030 Highland Park Drive.



Photo 3 - Removal of existing dike at 1020 Highland Park Drive.



Photo 4 - Foundation for creek side segmental block wall excavated at 3144 Henderson Highway.



Photo 5 - Foundation for creek side segmental block wall filled with gravel at 3144 Henderson Highway.



Photo 6 - Foundation for creek side segmental block wall filled with gravel at 3144 Henderson Highway.



Photo 7 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 8 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 9 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 10 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 11 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 12 - Placement of the segmental block wall at 3154 Henderson Highway.



Photo 13 - Placement of the segmental block wall at 3144 and 3154 Henderson Highway.



Photo 14 - Placement of the segmental block wall at 3144 Henderson Highway.



Photo 15 - Foundation for segmental block walls filled with gravel at 1040 Highland Park Drive.