

## Rural Municipality of East St. Paul Bottomley Creek Bank Remediation and Permanent Dike Construction Update - February 26th to March 4th, 2017

### Work Performed:

- Due to warm weather the Red River level has been increasing drastically. A cofferdam was installed at the downstream end of the site with rockfill and an impermeable liner. Pumps have been used to remove water from the site.
- Completed gabion baskets at 1040 Highland Park Drive and 3154 Henderson Highway.
- Began installing rockfill toe berm at 1040 Highland Park Drive, 3154 Henderson Highway and 3144 Henderson Highway.
- Began installing gabion baskets at 1030 Highland Park Drive.

### Photographs:



Photo 1 - Cofferdam construction at downstream end of the site.



**Photo 2 - Liner installation on the cofferdam.**



**Photo 3 - Pumping water over cofferdam.**



**Photo 4 - Completing gabion baskets at 1040 Highland Park Drive and 3154 Henderson Highway.**



**Photo 5 - Rockfill toe berm placement at 1040 Highland Park Drive.**



**Photo 6 - Rockfill toe berm placement at 3144 Henderson Highway.**



**Photo 7 - Installation of gabion baskets at 1030 Highland Park Drive.**